



EXTENSION OF TIME PROPOSAL


1	Name of work	Construction of culverts best county-II and surrounding areas in ward no:03
2	Amount of work portion	
3	Estimated Cost	Rs 10.00 lakhs
4	Name of Contractor	Sri. Vijayakumar.R (C.K.Constructions)
5	Agreement no	—
6	No and date under which work order issued	—
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	18.11.2020
9	Date of receipt of application in the Sub Division office	18.11.2020 .
10	Extension granted if any	
	I	Do to BWSSB work
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	
13	Work carries out during 2nd extension	

14	Time now applied for	419 days
15	Date of recommending time 2nd extension	
16	Weather the original application of the contractor is enclosed	
17	Balance of work remaining work	
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expiry original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Rg 20/-day penalty can be imposed.


18/11/2020.
Assistant Engineer


Executive Engineer
Yelahanka Division, Bangalore-64


24/11/2020
Assistant Executive Engineer

Applicable penalty may be levied

ಮುಖ್ಯ ಅಧೀಕ್ಷಕರು
ಯಲಹಾಂಕ ಪಂಚಾಯತ್
ಬೃಹತ್ ನಗರೀಯ ಮಹಾನಗರ ಪಂಚಾಯತ್